

Phone: 780.354.2201 Fax: 780.354.2207

<u>Firehall Building Committee Meeting Minutes</u> <u>Wednesday April 12, 2023 @ 5:30 PM</u> <u>Council Chambers 400-10 ST, Beaverlodge, Alberta</u>

Members:	Hugh Graw, Chairman	Cal Mosher, Town of Beaverlodge, Absent
	Peter Harris, County of GP	Bob Marshall, County of GP, absent
	Kish Wickramasinghe, B'Lodge Firefighters Association	
	Jazmyn Kay, B'Lodge Firefighters Association	

- Staff:Stan Metcalfe, Fire ChiefJeff Johnston, CAONichole Young, Recording Secretary
- **Delegations:** Dana Lockhart TNT Construction
- **1.0** CALL TO ORDERChairman Hugh Graw called the meeting to order.**5:30** PM

2.0 ADOPTION OF AGENDA

#029-2023-04-12 Member Peter Harris **CARRIED:** That Agenda is adopted as presented.

3.0 ADOPTION OF MINUTES

#030-2023-04-12 Member Peter Harris **CARRIED:** That the minutes of the February 9, 2023 meeting are accepted as presented.

4.0 OLD BUSINESS

Nil

5.0 <u>NEW BUSINESS</u>

5.1 Project Update – Jeff Johnston & Dana Lockhart

- first floor is framed and 2nd floor about to start, all framing s/b done by end of April
- slab complete and looks great
- sub-trade rough-ins by end of the week
- change order for a top plate approx. \$1700

- change order on hose drying cabinet – slight structural and minor electrical changes to save floor space and be set up for the future when a hose drying cabinet is purchased – not included in this project.

- yard will have to be dealt with – leveling, gravel, fencing and lights.



Phone: 780.354.2201 Fax: 780.354.2207

- one of the 40-foot Sea cans on site is the property of the firehall.

- tour for the Firefighters Association will be set up for a Monday evening after the framing and stairs are done – likely mid May.

- estimated completion and turnover are mid-June.

So far change orders total just shy of \$25K which is 0.9% of the total project.

6.0 ROUNDTABLE:

Dana – Looked into a temporary backup power but judged to be too costly to wire in a temporary unit.

7.0 ACTION ITEM LIST:

No items

8.0 ADJOURNMENT

Chairman Hugh Graw

5:52PM

<u>NEXT MEETING DATE</u> – after completion of framing, likely mid May, a tour with the project update to be scheduled.

Hugh Graw, Chairman

Jeff Johnston, CAO